Irrigation System Start-Up Checklist

A start-up checklist for irrigation systems that walks through pumps, power, pipes, nozzles, and controls for the new season.

Farm / unit: _____ Date: _____ By: _____

ITEM	OK	FIX	N/A
Power supply and panel inspected	☐	☐	☐
Pump and engine serviced	☐	☐	☐
Suction and discharge lines checked	☐	☐	☐
Filters and screens cleaned	☐	☐	☐
Valves and gauges checked	☐	☐	☐
Sprinklers or drip lines inspected	☐	☐	☐
Leaks and broken parts repaired	☐	☐	☐
Controls and timers tested	☐	☐	☐
Test run each zone	☐	☐	☐

NOTES / REPAIRS NEEDED

TIP Start up slowly and walk the system, watching for leaks or plugged parts before running at full capacity.