Technology & Precision Agriculture | CHECKLIST

# Auto-Steer Setup Checklist

A pre-season checklist for operators setting up auto-steer on a tractor or other machine, covering hardware, software, and the test pass before field work begins.

Farm / unit: _____ Date: _____ By: _____

| ITEM | OK | FIX | N/A |
|---|---|---|---|
| Receiver and antenna mounted and secure | ☐ | ☐ | ☐ |
| Steering hardware installed per the manual | ☐ | ☐ | ☐ |
| Software updated to the current version | ☐ | ☐ | ☐ |
| Vehicle profile entered for this machine | ☐ | ☐ | ☐ |
| Implement offsets recorded | ☐ | ☐ | ☐ |
| Calibration routine completed | ☐ | ☐ | ☐ |
| Test pass in an open area | ☐ | ☐ | ☐ |
| Manual steering override confirmed working | ☐ | ☐ | ☐ |
| Operator briefed on shutoff steps | ☐ | ☐ | ☐ |

**NOTES / REPAIRS NEEDED**

**TIP** Run the test pass with a second person watching and keep your hands near the wheel until you trust the system.