Farm Automation Emergency Stop Checklist

A checklist for testing emergency stops on automated farm equipment, helping crews confirm every stop works and everyone knows where it is. Print it and keep a copy with your records.

Farm / unit: _____ Date: _____ By: _____

ITEM	OK	FIX	N/A
Each stop button located and labeled	☐	☐	☐
Stop buttons free of dirt and damage	☐	☐	☐
Remote stop tested	☐	☐	☐
Machine halts fully when pressed	☐	☐	☐
Restart steps posted	☐	☐	☐
Warning lights and alarms working	☐	☐	☐
Crew briefed on stop locations	☐	☐	☐
Test results recorded and signed	☐	☐	☐

NOTES / REPAIRS NEEDED

TIP Test the stops on a set schedule and after any repair, and follow the maker's manual for restart steps.